

## DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAM

Name of Company

QESCO

Phase-I

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
<b>NA-261</b>									
1	K.Gharib abad Molvi Abdul Hakeem	Pishin	Pishin	261	521,414.00	521,414	100%	100%	Yes
2	K.Churmari Saadullah	Pishin	Pishin	261	1,053,141.00	1,053,141	100%	100%	Yes
3	K.New thrata Zainuddin	Pishin	Pishin	261	585,414.00	585,414	100%	100%	Yes
4	K.Kamal abad Nageebullah	Pishin	Pishin	261	524,141.00	524,141	100%	100%	Yes
5	K.Tharata Abdul Khaliq and Rahim city PN	Pishin	Pishin	261	521,414.00	521,414	100%	100%	Yes
6	K.Tharata Master Mujeebullah Mehrab	Pishin	Pishin	261	523,141.00	523,141	100%	100%	Yes
7	K.Tharata Usman Ghani Kabeer Naik Mohd:	Pishin	Pishin	261	1,412,414.00	1,412,414	100%	100%	Yes
8	K.New Surkhab Asad Lumran A.Sattar	Pishin	Pishin	261	724,141.00	724,141	100%	100%	Yes
9	K.Zarif abad Zainuddin A.Ahad	Pishin	Pishin	261	624,141.00	624,141	100%	100%	Yes
10	K.Kaza Viala Master Hashim	Pishin	Pishin	261	525,414.00	525,414	100%	100%	Yes
11	K.Sir Sakhar Mandozai shakha Nadir	Pishin	Pishin	261	735,924.00	735,924	100%	100%	Yes
12	K.Shar ghali kut malik Hameed Tokhai	Pishin	Pishin	261	641,548.00	641,548	100%	100%	Yes
13	K.Manzaki Toba peer Mohad: Obaidullah	Pishin	Pishin	261	1,241,414.00	1,241,414	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
14	K.Walma Mohd: Din Khusro K.Walma	Pishin	Pishin	261	914,673.00	914,673	100%	100%	Yes
15	K.Sulemanzai Usman	Pishin	Pishin	261	583,348.00	583,348	100%	100%	Yes
16	K.New Saranan Molvi Sharif	Pishin	Pishin	261	2,214,141.00	2,214,141	100%	100%	Yes
17	K.Shadizai Dr.Nawab Haikalzai	Pishin	Pishin	261	624,141.00	624,141	100%	100%	Yes
18	K.Haikalzai Haq Nawaz Khudaidadzai	Pishin	Pishin	261	624,141.00	624,141	100%	100%	Yes
19	K.Chur Badizai Molvi Zikerya M.Ashraf	Pishin	Pishin	261	541,474.00	541,474	100%	100%	Yes
20	K.Chur Badizai Hafiz Bashir	Pishin	Pishin	261	583,348.00	583,348	100%	100%	Yes
21	K.Alizai Koz Yaseenzai M.Ali	Pishin	Pishin	261	549,746.00	549,746	100%	100%	Yes
22	K.Dab Khanzai Amanullah Golai Mehmood	Pishin	Pishin	261	524,141.00	524,141	100%	100%	Yes
23	K.K.Dad Golai Shamsullah	Pishin	Pishin	261	593,758.00	593,758	100%	100%	Yes
24	K.Khanzai Moh: Abdul Wali	Pishin	Pishin	261	527,414.00	527,414	100%	100%	Yes
25	K.Lumran Hafiz Bashir Qilla Shinghari	Pishin	Pishin	261	565,770.00	565,770	100%	100%	Yes
26	K.Hajian shakarzai Molvi A.Rasheed	Pishin	Pishin	261	583,348.00	583,348	100%	100%	Yes
27	K.Kakazai Noor Agha Hospital Gangalzai	Pishin	Pishin	261	502,833.00	502,833	100%	100%	Yes
28	K.Koz shinghari Ainullah Mian Sahib Alam	Pishin	Pishin	261	585,141.00	585,141	100%	100%	Yes
29	K.Bala Ibrahimzai Ainullah Koz Ibrahimzai	Pishin	Pishin	261	525,141.00	525,141	100%	100%	Yes
30	K.Ibrahimzai Qasim Molvi Mateen	Pishin	Pishin	261	661,414.00	661,414	100%	100%	Yes
31	K.Alizai Naeem Wajid	Pishin	Pishin	261	565,770.00	565,770	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
32	K.Manzaki Abdul Wahid	Pishin	Pishin	261	539,336.00	539,336	100%	100%	Yes
33	K.Malikyari Haji Mohd: Wajid	Pishin	Pishin	261	525,141.00	525,141	100%	100%	Yes
34	K.Beyanzai Karbala Qari Shah Mohd:	Pishin	Pishin	261	525,141.00	525,141	100%	100%	Yes
35	K.Tore shah Mula A.Malik	Pishin	Pishin	261	525,141.00	525,141	100%	100%	Yes
36	K.Noor abad Razzaq shirn soorat shah	Pishin	Pishin	261	544,295.00	544,295	100%	100%	Yes
37	K.New Khair abad Jahanshah	Pishin	Pishin	261	539,336.00	539,336	100%	100%	Yes
38	K.Dr.Atta Mohd: Balawari Nafey	Pishin	Pishin	261	544,741.00	544,741	100%	100%	Yes
39	K.Yaru Molvi Abdul Ghafoor	Pishin	Pishin	261	547,141.00	547,141	100%	100%	Yes
40	K.Poti Nasran Rehman Habib Zadrin	Pishin	Pishin	261	624,141.00	624,141	100%	100%	Yes
41	K.Nelai Atta Mohd: Khan Mohd: Atta	Pishin	Pishin	261	611,414.00	611,414	100%	100%	Yes
42	K.Faiz abad Malik Khalil	Pishin	Pishin	261	1,725,141.00	1,725,141	100%	100%	Yes
43	K.Malik Katta	Pishin	Pishin	261	541,414.00	541,414	100%	100%	Yes
44	K.Ajram Katozai Dadyan Gul Khan	Pishin	Pishin	261	584,141.00	584,141	100%	100%	Yes
45	K.Saigai Deen Mohd: Malik Ameen Myzai	Pishin	Pishin	261	583,348.00	583,348	100%	100%	Yes
46	K.Malang abad Mohammad Ayyaz	Pishin	Pishin	261	507,883.00	507,883	100%	100%	Yes
47	Reghora Mohallah Hafiz Ghulam Rasool	Ziarat	Ziarat	261	597,037.00	597,037	100%	100%	Yes
48	Chigai Mohallah Molvi Obaidullah Akhunzada	Ziarat	Ziarat	261	544,928.00	544,928	100%	100%	Yes
49	Short Cut Mohallah Mohibullah	Ziarat	Ziarat	261	535,602.00	535,602	100%	100%	Yes
50	Atta Mohammad Baghow S/O Akhtar Mohammad	Ziarat	Ziarat	261	584,141.00	584,141	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
51	Patow Mohallah Faz-ul-Haq	Ziarat	Ziarat	261	513,141.00	513,141	100%	100%	Yes
52	Ghoos Cheena Mohallah Noorullah Khan	Ziarat	Ziarat	261	513,414.00	513,414	100%	100%	Yes
53	Madressa Zindra	Ziarat	Ziarat	261	595,744.00	595,744	100%	100%	Yes
54	Killi Gogai Saleh Mohammad	Ziarat	Ziarat	261	524,141.00	524,141	100%	100%	Yes
55	Killi Ahmedoon Jameel Ahmed	Ziarat	Ziarat	261	540,276.00	540,276	100%	100%	Yes
56	Killi Abdul Samad Aghbarg Sanjavi	Ziarat	Ziarat	261	684,141.00	684,141	100%	100%	Yes
57	Killi Sura Khizai Ziarat	Ziarat	Ziarat	261	1,321,414.00	1,321,414	100%	100%	Yes
58	Killi Abdul Jabbar Warchoom	Ziarat	Ziarat	261	821,414.00	821,414	100%	100%	Yes
59	Killi Haji Alam Kan	Ziarat	Ziarat	261	525,141.00	525,141	100%	100%	Yes
60	Killi Rehmatullah Kan	Ziarat	Ziarat	261	560,000.00	560,000	100%	100%	Yes
61	T/Well Connection Kan Mohallah Shah Mohammad	Ziarat	Ziarat	261	597,037.00	477,630	80%	50%	Yes
62	T/Well Connection Kan Taj Mohammad	Ziarat	Ziarat	261	597,037.00	477,630	80%	50%	Yes
63	T/Well Connection Mina Mohallah Molvi Abdul Samad	Ziarat	Ziarat	261	540,276.00	432,221	80%	50%	Yes
64	Killi Regi naseem	Pishin	Pishin	261	581,414.00	581,414	100%	100%	Yes
65	Killi Kharal Abad	Pishin	Pishin	261	587,414.00	587,414	100%	100%	Yes
66	Killi Mohammad Din Colony	Pishin	Pishin	261	874,141.00	874,141	100%	100%	Yes
67	Killi Manzaki Hazrat Shah	Pishin	Pishin	261	525,321.00	525,321	100%	100%	Yes
68	Killi Parezah Part-I And P-II	Pishin	Pishin	261	681,471.00	681,471	100%	100%	Yes
69	Killi Parezah Part-III	Pishin	Pishin	261	732,414.00	732,414	100%	100%	Yes
70	Killi Murgha Tor Rangi P-I Sperony & Farooq	Pishin	Pishin	261	754,124.00	754,124	100%	100%	Yes
71	Killi Akhter Mohammad Churmian	Pishin	Pishin	261	535,564.00	535,564	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
72	Killi Yousaf Kach Hajian	Pishin	Pishin	261	525,141.00	525,141	100%	100%	Yes
73	Killi Usman Nigand	Pishin	Pishin	261	521,290.00	521,290	100%	100%	Yes
74	Killi Molvi Bahadur Muslim Bagh	Qilla Saifullah	Qilla Saifullah	261	510,541.00	510,541	100%	100%	Yes
75	Killi Molvi Rehmatullah	Qilla Saifullah	Qilla Saifullah	261	520,014.00	520,014	100%	100%	Yes
76	Killi Khusal Bandat KSF	Qilla Saifullah	Qilla Saifullah	261	515,421.00	515,421	100%	100%	Yes

## NA-266

77	Village Wali Pur Jamali Bagh Head	Jaffar Abad	Jaffar Abad	266	723,845.00	723,845	100%	100%	Yes
78	Village Azeem Abad Jamali Bagh Head	Jaffar Abad	Jaffar Abad	266	765,982.00	765,982	100%	100%	Yes
79	Village Abad Jamali Nr: Rojhan Jamali	Jaffar Abad	Jaffar Abad	266	1,366,504.00	1,366,504	100%	100%	Yes
80	Village Dr. Khamisa Khan Katbar	Jaffar Abad	Jaffar Abad	266	767,164.00	767,164	100%	100%	Yes
81	Village Mohammad Ayoub Khosa	Sohbat Pur	Sohbat Pur	266	1,191,489.00	1,191,489	100%	100%	Yes
82	Village Punhal Khan Khosa Qaidi Shakh	Jaffar Abad	Jaffar Abad	266	813,404.00	813,404	100%	100%	Yes
83	Village Syed Mukhtiar Shah Nr: Sikkandar Shakh	Jaffar Abad	Jaffar Abad	266	808,710.00	808,710	100%	100%	Yes
84	Village Khalid Hussain Hijwani Nr: Haji Dad Mohammad Hijwani Usta Mohammad	Jaffar Abad	Jaffar Abad	266	506,522.00	506,522	100%	100%	Yes
85	Village Rais Faiz Mohammad Gola Gola Wah	Naseer Abad	Naseer Abad	266	1,190,307.00	1,190,307	100%	100%	Yes
86	Village Haji Rahim Dad Summalani Deh Thull	Sohbat Pur	Sohbat Pur	266	1,020,577.00	1,020,577	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
87	Street Haji Mohammad Murad Marri Bhanger Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	856,132.00	856,132	100%	100%	Yes
88	Village Nabi Dad Khan Rind Nr: Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	978,440.00	978,440	100%	100%	Yes
89	Street Manzoor Ahmed Khosa D.A.Yar	Jaffar Abad	Jaffar Abad	266	1,093,600.00	1,093,600	100%	100%	Yes
90	Village Shahdad Khan Chandio	Jaffar Abad	Jaffar Abad	266	983,134.00	983,134	100%	100%	Yes
91	Village Gull Hassan Dashti Nr: Khan Pur Pull	Jaffar Abad	Jaffar Abad	266	808,710.00	808,710	100%	100%	Yes
92	Village Majid Khan Jammali (Hassan Deen Jamali Khan Pur Pull	Jaffar Abad	Jaffar Abad	266	766,573.00	766,573	100%	100%	Yes
93	Village Tok Ali Jamali	Jaffar Abad	Jaffar Abad	266	600,946.00	600,946	100%	100%	Yes
94	Village Takri Noor mohammad Mengal Nr: Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	1,021,168.00	1,021,168	100%	100%	Yes
95	Village Shah Mohammad Bangulzai U/C Khan Pur	Jaffar Abad	Jaffar Abad	266	1,020,577.00	1,020,577	100%	100%	Yes
96	Village Haji Noor Khan Bugti Nr: Qaidi Shakh	Jaffar Abad	Jaffar Abad	266	681,117.00	681,117	100%	100%	Yes
97	Village Syed Ghulam Abbas Shah Deh Bagoo Band	Jaffar Abad	Jaffar Abad	266	940,997.00	940,997	100%	100%	Yes
98	Village Mir Balach Khosa(Naseebullah Khosa	Sohbat Pur	Sohbat Pur	266	1,701,694.00	1,701,694	100%	100%	Yes
99	Village Mohammad Islam Jamali U/C Sobdrani	Jaffar Abad	Jaffar Abad	266	1,328,894.00	1,328,894	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
100	Street Advocate Rafique Ahmed Bugti Shaheed Murad Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	686,402.00	686,402	100%	100%	Yes
101	Village Jumma Khan Lanjwani U/C Sorha	Jaffar Abad	Jaffar Abad	266	1,530,949.00	1,530,949	100%	100%	Yes
102	Village Rojhan Jamali	Jaffar Abad	Jaffar Abad	266	839,005.00	839,005	100%	100%	Yes
103	Village Rojhan Jamali II	Jaffar Abad	Jaffar Abad	266	923,870.00	923,870	100%	100%	Yes
104	Village Mir Fareedullah Khan Jamali Ghareeb Abad	Jaffar Abad	Jaffar Abad	266	904,569.00	904,569	100%	100%	Yes
105	Village Fida Ali Marri U/C Peeral	Jaffar Abad	Jaffar Abad	266	686,993.00	686,993	100%	100%	Yes
106	Street Abdul Ghani S/O Mohammad Azeem D.A.Yar	Jaffar Abad	Jaffar Abad	266	581,500.00	581,500	100%	100%	Yes
107	Village Mohammad Sharif Subdrani Jamali U/C Sobdrani I	Jaffar Abad	Jaffar Abad	266	1,445,493.00	1,445,493	100%	100%	Yes
108	Village Mohammad Azeem Jattak Chak-8 C/O Ghulam Nabi Jattak	Jaffar Abad	Jaffar Abad	266	1,063,305.00	1,063,305	100%	100%	Yes
109	Village Peer Bakhsh Bugti U/C Sorha	Jaffar Abad	Jaffar Abad	266	850,847.00	850,847	100%	100%	Yes
110	Village Ahmed Khan Umrani U/C Khan Pur C/O Qurban Ali S/O Lutf Ali	Jaffar Abad	Jaffar Abad	266	469,250.00	469,250	100%	100%	Yes
111	Village New Haji Abdul Majeed Umrani	Sohbat Pur	Sohbat Pur	266	936,303.00	936,303	100%	100%	Yes
112	Village Baggan Khan Jamali U/C Sohrah	Jaffar Abad	Jaffar Abad	266	554,115.00	554,115	100%	100%	Yes
113	Village Abdul Sattar Kolachi Balan Shakh U/C Chalgari C/O Abdul Shakoor Kolachi	Jaffar Abad	Jaffar Abad	266	893,575.00	893,575	100%	100%	Yes

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
114	Street Mohammad Zaman Bugti D.A.Yar	Jaffar Abad	Jaffar Abad	266	506,216.00	506,216	100%	100%	Yes
115	Village Sher Jaan Bugti on 11 KV Hafeez Abad	Jaffar Abad	Jaffar Abad	266	554,706.00	554,706	100%	100%	Yes
116	Village Shah Murad Hijwani Trimundhi Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	723,845.00	723,845	100%	100%	Yes
117	Village Master Nehal Khan Bugti Nr: Sikkandar Shakh	Jaffar Abad	Jaffar Abad	266	871,978.00	871,978	100%	100%	Yes
118	Village Haji Kareem Bangulzai D.M.Jamali	Naseer Abad	Naseer Abad	266	668,684.00	668,684	100%	100%	Yes
119	Village Ashghar Rind Nr: Rabi	Naseer Abad	Naseer Abad	266	506,216.00	506,216	100%	100%	Yes
120	Kaim Khan Pathan Pathan Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	506,216.00	506,216	100%	100%	Yes
121	Village Liaqat Magsi Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	508,314.00	508,314	100%	100%	Yes
122	Village Zeshan Abad C/O M Ismail Chalgari Bala Shakh	Jaffar Abad	Jaffar Abad	266	553,524.00	553,524	100%	100%	Yes
123	Village Abdul Khaliq Jatak	Jaffar Abad	Jaffar Abad	266	384,385.00	384,385	100%	100%	Yes
124	Village Hazoor Bux Bugti Near Jhudheer Shakh Lai Dip	Jaffar Abad	Jaffar Abad	266	551,042.00	551,042	100%	100%	Yes
125	Village Essa Khan Khoso	Sohbat Pur	Sohbat Pur	266	551,042.00	551,042	100%	100%	Yes
126	Village Rahim Dad Sumalani	Naseerabad	Naseerabad	266	551,042.00	551,042	100%	100%	Yes
127	Village Abdullah Shah	Jaffar Abad	Jaffar Abad	266	541,091.00	541,091	100%	100%	Yes
128	Village Behram Khan Sumlani Near Tool Palaza Shai Chowki	Jaffar Abad	Jaffar Abad	266	593,770.00	593,770	100%	100%	Yes
129	Village Sanjar Khan Hijwani	Naseerabad	Naseerabad	266	426,522.00	426,522	100%	100%	Yes
130	Village Taib Khan Hijwani	Jaffar Abad	Jaffar Abad	266	600,946.00	600,946	100%	100%	Yes



Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
131	Village Sikandar Sultan	Jaffar Abad	Jaffar Abad	266	583,819.00	583,819	100%	100%	Yes
132	Village Ghabi Khan Hijwani	Jaffar Abad	Jaffar Abad	266	857,314.00	857,314	100%	100%	Yes
133	Village Murad Palyani	Jaffar Abad	Jaffar Abad	266	681,117.00	681,117	100%	100%	Yes
134	Village Abdul Jabar Rahuja	Jaffar Abad	Jaffar Abad	266	1,021,759.00	1,021,759	100%	100%	Yes
135	Village Sikandar Rahuja	Jaffar Abad	Jaffar Abad	266	516,081.00	516,081	100%	100%	Yes
136	Village Mir Allah Bakhsh Rahuja	Jaffar Abad	Jaffar Abad	266	646,946.00	646,946	100%	100%	Yes
137	Village Arsla Khan Rind	Jaffar Abad	Jaffar Abad	266	856,414.00	856,414	100%	100%	Yes
138	Village Umeed Ali Jattak C/o Mula Muhammad Khan	Jaffar Abad	Jaffar Abad	266	799,514.00	799,514	100%	100%	Yes
<b>TOTAL:</b>					<b>99,695,476.00</b>	<b>99,348,606.00</b>			

No of Work Completed (76)		
NA-261 Pishin,Ziarat, Qilla Saifullah	Dec-17	20
	Jan-18	30
	Feb-18	8
	Mar-18	15
	Apr-18	0
	May-18	0
	Jun-18	0
	Jul-18	0
<b>S. Total:-</b>		<b>73</b>

No of Work	
NA-266 Naseerabad, Jaffarabad & Sohbatpur	
<b>S. T</b>	

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Expenditure incurred	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available
<b>Total Schemes :-</b>								<b>138</b>	
<b>G.Total:-</b>								<b>135</b>	

# AME

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
15.01.2018	15.01.2018
25.01.2018	25.01.2018
15.01.2018	15.01.2018
15.01.2018	15.01.2018
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
15.01.2018	15.01.2018
15.01.2018	15.01.2018
15.01.2018	15.01.2018
25.01.2018	25.01.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
31-12-2017	31-12-2017
31-12-2017	31-12-2017
28-02-2018	28-02-2018
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
25.01.2018	25.01.2018
15.01.2018	15.01.2018
25.01.2018	25.01.2018
15.01.2018	15.01.2018
25.01.2018	25.01.2018
25.01.2018	25.01.2018
15.01.2018	15.01.2018
31-12-2017	31-12-2017
31-12-2017	31-12-2017
25.01.2018	25.01.2018
25.01.2018	25.01.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
01.02.2018	28-02-2018
25.01.2018	25.01.2018
31-12-2017	31-12-2017
08.02.2018	08.02.2018
25.01.2018	25.01.2018
25.01.2018	25.01.2018
25.01.2018	25.01.2018
01.02.2018	28-02-2018
01.02.2018	28-02-2018
31-12-2017	31-12-2017
01.02.2018	28-02-2018
01.02.2018	28-02-2018
08.02.2018	08.02.2018
09.03.2018	09.03.2018
08.02.2018	08.02.2018
31-12-2017	31-12-2017
15.01.2018	15.01.2018
31-12-2017	31-12-2017
09.03.2018	09.03.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
09.03.2018	09.03.2018
09.03.2018	09.03.2018
31-12-2017	31-12-2017
15.02.2018	15.02.2018
09.03.2018	09.03.2018
09.03.2018	09.03.2018
29-03-2018	29-03-2018
31-12-2017	31-12-2017
09.03.2018	09.03.2018
31-12-2017	31-12-2017
31-03-2018	31-03-2018
31-03-2018	31-03-2018
31-03-2018	31-03-2018
08.02.2018	28-02-2018
08.02.2018	28-02-2018
08.02.2018	28-02-2018
08.02.2018	28-02-2018
29-03-2018	29-03-2018
29-03-2018	29-03-2018
29-03-2018	29-03-2018
09.03.2018	09.03.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
09.03.2018	09.03.2018
09.03.2018	09.03.2018
15.01.2018	15.01.2018
09.03.2018	09.03.2018
15.01.2018	15.01.2018
14.03.2018	14.03.2018
29-03-2018	29-03-2018
05.04.2018	05.04.2018
05.04.2018	05.04.2018
05.04.2018	05.04.2018
29-03-2018	29-03-2018
29-03-2018	29-03-2018
31-12-2017	31-12-2017
12.04.2018	12.04.2018
12.04.2018	12.04.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
05.04.2018	05.04.2018
12.04.2018	12.04.2018
20-04-2018	20-04-2018
20-04-2018	20-04-2018
05.04.2018	05.04.2018
20-04-2018	20-04-2018
15.01.2018	15.01.2018
29.06.2018	29.06.2018
29.06.2018	29.06.2018
14.03.2018	14.03.2018
29.06.2018	29.06.2018
29.06.2018	29.06.2018
28.02.2018	28.02.2018



<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
15.01.2018	15.01.2018
27.07.2018	27.07.2018
15.01.2018	15.01.2018
15.01.2018	15.01.2018
04.05.2018	04.05.2018
14.03.2018	14.03.2018
14.03.2018	31-03-2018
27.06.2018	27.06.2018
27.06.2018	27.06.2018
06.05.2018	06.05.2018
08.02.2018	08.02.2018
04.05.2018	04.05.2018
08.02.2018	08.02.2018
02.03.2018	02.03.2018

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
31-12-2017	31-12-2017
31-12-2017	31-12-2017
14.03.2018	14.03.2018
06.05.2018	06.05.2018
27.07.2018	27.07.2018
31-12-2017	31-12-2017
31-12-2017	31-12-2017
02.03.2018	02.03.2018
14.03.2018	14.03.2018
14.03.2018	14.03.2018
14.03.2018	14.03.2018
31-12-2017	31-12-2017
14.03.2018	14.03.2018
31-12-2017	31-12-2017
14.03.2018	14.03.2018
14.03.2018	14.03.2018
31-12-2017	31-12-2017

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
31-12-2017	31-12-2017
31-12-2017	31-12-2017
09.03.2018	09.03.2018
27.07.2018	27.07.2018
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017
31-12-2017	31-12-2017

<b>Completed (62)</b>	
<b>Dec-17</b>	<b>14</b>
<b>Jan-18</b>	<b>4</b>
<b>Feb-18</b>	<b>3</b>
<b>Mar-18</b>	<b>17</b>
<b>Apr-18</b>	<b>11</b>
<b>May-18</b>	<b>4</b>
<b>Jun-18</b>	<b>4</b>
<b>Jul-18</b>	<b>5</b>
<b>Total:-</b>	<b>62</b>

<b>Planned Date of completion Schemes</b>	<b>Actual Date of Completion</b>
---	--------------------------------------