

DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME

Name of Company

QESCO

Phase-I

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
NA-261										
1	K.Gharib abad Molvi Abdul Hakeem	Pishin	Pishin	261	521,414.00	100%	100%	Yes	15.01.2018	15.01.2018
2	K.Churmari Saadullah	Pishin	Pishin	261	1,053,141.00	100%	100%	Yes	25.01.2018	25.01.2018
3	K.New thrata Zainuddin	Pishin	Pishin	261	585,414.00	100%	100%	Yes	15.01.2018	15.01.2018
4	K.Kamal abad Naqeebullah	Pishin	Pishin	261	524,141.00	100%	100%	Yes	15.01.2018	15.01.2018
5	K.Tharata Abdul Khaliq and Rahim city PN	Pishin	Pishin	261	521,414.00	100%	100%	Yes	31-12-2017	31-12-2017
6	K.Tharata Master Mujeebullah Mehrab	Pishin	Pishin	261	523,141.00	100%	100%	Yes	31-12-2017	31-12-2017
7	K.Tharata Usman Ghani Kabeer Naik Mohd:	Pishin	Pishin	261	1,412,414.00	100%	100%	Yes	31-12-2017	31-12-2017
8	K.New Surkhab Asad Lumran A.Sattar	Pishin	Pishin	261	724,141.00	100%	100%	Yes	31-12-2017	31-12-2017
9	K.Zarif abad Zainuddin A.Ahad	Pishin	Pishin	261	624,141.00	100%	100%	Yes	31-12-2017	31-12-2017
10	K.Kaza Viala Master Hashim	Pishin	Pishin	261	525,414.00	100%	100%	Yes	15.01.2018	15.01.2018
11	K.Sir Sakhar Mandozai shakha Nadir	Pishin	Pishin	261	735,924.00	100%	100%	Yes	15.01.2018	15.01.2018
12	K.Shar ghali kut malik Hameed Tokhai	Pishin	Pishin	261	641,548.00	100%	100%	Yes	15.01.2018	15.01.2018
13	K.Manzaki Toba peer Mohad: Obaidullah	Pishin	Pishin	261	1,241,414.00	100%	100%	Yes	25.01.2018	25.01.2018

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
14	K.Walma Mohd: Din Khusro K.Walma	Pishin	Pishin	261	914,673.00	100%	100%	Yes	31-12-2017	31-12-2017
15	K.Sulemanzai Usman	Pishin	Pishin	261	583,348.00	100%	100%	Yes	31-12-2017	31-12-2017
16	K.New Saranan Molvi Sharif	Pishin	Pishin	261	2,214,141.00	100%	100%	Yes	28-02-2018	28-02-2018
17	K.Shadzai Dr.Nawab Haikalzai	Pishin	Pishin	261	624,141.00	100%	100%	Yes	31-12-2017	31-12-2017
18	K.Haikalzai Haq Nawaz Khudaidadzai	Pishin	Pishin	261	624,141.00	100%	100%	Yes	31-12-2017	31-12-2017
19	K.Chur Badizai Molvi Zikerya M.Ashraf	Pishin	Pishin	261	541,474.00	100%	100%	Yes	31-12-2017	31-12-2017
20	K.Chur Badizai Hafiz Bashir	Pishin	Pishin	261	583,348.00	100%	100%	Yes	31-12-2017	31-12-2017
21	K.Alizai Koz Yaseenzai M.Ali	Pishin	Pishin	261	549,746.00	100%	100%	Yes	25.01.2018	25.01.2018
22	K.Dab Khanzai Amanullah Golai Mehmood	Pishin	Pishin	261	524,141.00	100%	100%	Yes	15.01.2018	15.01.2018
23	K.K.Dad Golai Shamsullah	Pishin	Pishin	261	593,758.00	100%	100%	Yes	25.01.2018	25.01.2018
24	K.Khanzai Moh: Abdul Wali	Pishin	Pishin	261	527,414.00	100%	100%	Yes	15.01.2018	15.01.2018
25	K.Lumran Hafiz Bashir Qilla Shinghari	Pishin	Pishin	261	565,770.00	100%	100%	Yes	25.01.2018	25.01.2018
26	K.Hajian shakarzai Molvi A.Rasheed	Pishin	Pishin	261	583,348.00	100%	100%	Yes	25.01.2018	25.01.2018
27	K.Kakazai Noor Agha Hospital Gangalzai	Pishin	Pishin	261	502,833.00	100%	100%	Yes	15.01.2018	15.01.2018
28	K.Koz shinghari Ainullah Mian Sahib Alam	Pishin	Pishin	261	585,141.00	100%	100%	Yes	31-12-2017	31-12-2017
29	K.Bala Ibrahimzai Ainullah Koz Ibrahimzai	Pishin	Pishin	261	525,141.00	100%	100%	Yes	31-12-2017	31-12-2017
30	K.Ibrahimzai Qasim Molvi Mateen	Pishin	Pishin	261	661,414.00	100%	100%	Yes	25.01.2018	25.01.2018
31	K.Alizai Naeem Wajid	Pishin	Pishin	261	565,770.00	100%	100%	Yes	25.01.2018	25.01.2018

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
32	K.Manzaki Abdul Wahid	Pishin	Pishin	261	539,336.00	100%	100%	Yes	01.02.2018	28-02-2018
33	K.Malikyar Haji Mohd: Wajid	Pishin	Pishin	261	525,141.00	100%	100%	Yes	25.01.2018	25.01.2018
34	K.Beyanzai Karbala Qari Shah Mohd:	Pishin	Pishin	261	525,141.00	100%	100%	Yes	31-12-2017	31-12-2017
35	K.Tore shah Mula A.Malik	Pishin	Pishin	261	525,141.00	100%	100%	Yes	08.02.2018	08.02.2018
36	K.Noor abad Razzaq shirn soorat shah	Pishin	Pishin	261	544,295.00	100%	100%	Yes	25.01.2018	25.01.2018
37	K.New Khair abad Jahanshah	Pishin	Pishin	261	539,336.00	100%	100%	Yes	25.01.2018	25.01.2018
38	K.Dr.Atta Mohd: Balawari Nafey	Pishin	Pishin	261	544,741.00	100%	100%	Yes	25.01.2018	25.01.2018
39	K.Yaru Molvi Abdul Ghafoor	Pishin	Pishin	261	547,141.00	100%	100%	Yes	01.02.2018	28-02-2018
40	K.Poti Nasran Rehman Habib Zadrn	Pishin	Pishin	261	624,141.00	100%	100%	Yes	01.02.2018	28-02-2018
41	K.Nelai Atta Mohd: Khan Mohd: Atta	Pishin	Pishin	261	611,414.00	100%	100%	Yes	31-12-2017	31-12-2017
42	K.Faiz abad Malik Khalil	Pishin	Pishin	261	1,725,141.00	100%	100%	Yes	01.02.2018	28-02-2018
43	K.Malik Katta	Pishin	Pishin	261	541,414.00	100%	100%	Yes	01.02.2018	28-02-2018
44	K.Ajram Katozai Dadyan Gul Khan	Pishin	Pishin	261	584,141.00	100%	100%	Yes	08.02.2018	08.02.2018
45	K.Saigai Deen Mohd: Malik Ameen Myzai	Pishin	Pishin	261	583,348.00	100%	100%	Yes	9/3/2018	9/3/2018
46	K.Malang abad Mohammad Ayyaz	Pishin	Pishin	261	507,883.00	100%	100%	Yes	08.02.2018	08.02.2018
47	Reghora Mohallah Hafiz Ghulam Rasool	Ziarat	Ziarat	261	597,037.00	100%	100%	Yes	31-12-2017	31-12-2017
48	Chigai Mohallah Molvi Obaidullah Akhunzada	Ziarat	Ziarat	261	544,928.00	100%	100%	Yes	15.01.2018	15.01.2018
49	Short Cut Mohallah Mohibullah	Ziarat	Ziarat	261	535,602.00	100%	100%	Yes	31-12-2017	31-12-2017

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
50	Atta Mohammad Baghow S/O Akhtar Mohammad	Ziarat	Ziarat	261	584,141.00	100%	100%	Yes	9/3/2018	9/3/2018
51	Patow Mohallah Faz-ul-Haq	Ziarat	Ziarat	261	513,141.00	100%	100%	Yes	9/3/2018	9/3/2018
52	Ghoos Cheena Mohallah Noorullah Khan	Ziarat	Ziarat	261	513,414.00	100%	100%	Yes	9/3/2018	9/3/2018
53	Madressa Zindra	Ziarat	Ziarat	261	595,744.00	100%	100%	Yes	31-12-2017	31-12-2017
54	Killi Gogai Saleh Mohammad	Ziarat	Ziarat	261	524,141.00	100%	100%	Yes	15.02.2018	15.02.2018
55	Killi Ahmedoon Jameel Ahmed	Ziarat	Ziarat	261	540,276.00	100%	100%	Yes	9/3/2018	9/3/2018
56	Killi Abdul Samad Aghbarg Sanjavi	Ziarat	Ziarat	261	684,141.00	100%	100%	Yes	9/3/2018	9/3/2018
57	Killi Sura Khizai Ziarat	Ziarat	Ziarat	261	1,321,414.00	100%	100%	Yes	29-03-2018	29-03-2018
58	Killi Abdul Jabbar Warchoom	Ziarat	Ziarat	261	821,414.00	100%	100%	Yes	31-12-2017	31-12-2017
59	Killi Haji Alam Kan	Ziarat	Ziarat	261	525,141.00	100%	100%	Yes	9/3/2018	9/3/2018
60	Killi Rehmatullah Kan	Ziarat	Ziarat	261	560,000.00	100%	100%	Yes	31-12-2017	31-12-2017
61	T/Well Connection Kan Mohallah Shah Mohammad	Ziarat	Ziarat	261	597,037.00	80%	50%	Yes	31-03-2018	31-03-2018
62	T/Well Connection Kan Taj Mohammad	Ziarat	Ziarat	261	597,037.00	80%	50%	Yes	31-03-2018	31-03-2018
63	T/Well Connection Mina Mohallah Molvi Abdul Samad	Ziarat	Ziarat	261	540,276.00	80%	50%	Yes	31-03-2018	31-03-2018
64	Killi Regi naseem	Pishin	Pishin	261	581,414.00	100%	100%	Yes	08.02.2018	28-02-2018
65	Killi Kharal Abad	Pishin	Pishin	261	587,414.00	100%	100%	Yes	08.02.2018	28-02-2018
66	Killi Mohammad Din Colony	Pishin	Pishin	261	874,141.00	100%	100%	Yes	08.02.2018	28-02-2018
67	Killi Manzaki Hazrat Shah	Pishin	Pishin	261	525,321.00	100%	100%	Yes	08.02.2018	28-02-2018
68	Killi Parezah Part-I And P-II	Pishin	Pishin	261	681,471.00	100%	100%	Yes	29-03-2018	29-03-2018
69	Killi Parezah Part-III	Pishin	Pishin	261	732,414.00	100%	100%	Yes	29-03-2018	29-03-2018

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
70	Killi Murgha Tor Rangi P-I Sperony & Farooq	Pishin	Pishin	261	754,124.00	100%	100%	Yes	29-03-2018	9/3/2018
71	Killi Akhter Mohammad Churmian	Pishin	Pishin	261	535,564.00	100%	100%	Yes	9/3/2018	9/3/2018
72	Killi Yousaf Kach Hajian	Pishin	Pishin	261	525,141.00	100%	100%	Yes	9/3/2018	9/3/2018
73	Killi Usman Nigand	Pishin	Pishin	261	521,290.00	100%	100%	Yes	9/3/2018	9/3/2018
74	Killi Molvi Bahadur Muslim Bagh	Qilla Saifullah	Qilla Saifullah	261	510,541.00	100%	100%	Yes	15.01.2018	15.01.2018
75	Killi Molvi Rehmatullah	Qilla Saifullah	Qilla Saifullah	261	520,014.00	100%	100%	Yes	9/3/2018	9/3/2018
76	Killi Khusal Bandat KSF	Qilla Saifullah	Qilla Saifullah	261	515,421.00	100%	100%	Yes	15.01.2018	15.01.2018

NA-266

77	Village Wali Pur Jamali Bagh Head	Jaffar Abad	Jaffar Abad	266	723,845.00	100%	100%	Yes	14.03.2018	14.03.2018
78	Village Azeem Abad Jamali Bagh Head	Jaffar Abad	Jaffar Abad	266	765,982.00	100%	100%	Yes	29-03-2018	29-03-2018
79	Village Abad Jamali Nr: Rojhan Jamali	Jaffar Abad	Jaffar Abad	266	1,366,504.00	100%	100%	Yes	05.04.2018	05.04.2018
80	Village Dr. Khamisa Khan Katbar	Jaffar Abad	Jaffar Abad	266	767,164.00	100%	100%	Yes	05.04.2018	05.04.2018
81	Village Mohammad Ayoub Khosa	Sohbat Pur	Sohbat Pur	266	1,191,489.00	100%	100%	Yes	05.04.2018	05.04.2018
82	Village Punhal Khan Khosa Qaidi Shakh	Jaffar Abad	Jaffar Abad	266	813,404.00	100%	100%	Yes	29-03-2018	29-03-2018
83	Village Syed Mukhtiar Shah Nr: Sikkandar Shakh	Jaffar Abad	Jaffar Abad	266	808,710.00	100%	100%	Yes	29-03-2018	29-03-2018
84	Village Khalid Hussain Hijwani Nr: Haji Dad Mohammad Hijwani Usta Mohammad	Jaffar Abad	Jaffar Abad	266	506,522.00	100%	100%	Yes	31-12-2017	31-12-2017

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
85	Village Rais Faiz Mohammad Gola Gola Wah	Naseer Abad	Naseer Abad	266	1,190,307.00	100%	100%	Yes	12.04.2018	12.04.2018
86	Village Haji Rahim Dad Summalani Deh Thull	Sohbat Pur	Sohbat Pur	266	1,020,577.00	100%	100%	Yes	12.04.2018	12.04.2018
87	Street Haji Mohammad Murad Marri Bhanger Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	856,132.00	100%	100%	Yes	05.04.2018	05.04.2018
88	Village Nabi Dad Khan Rind Nr: Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	978,440.00	100%	100%	Yes	12.04.2018	12.04.2018
89	Street Manzoor Ahmed Khosa D.A.Yar	Jaffar Abad	Jaffar Abad	266	1,093,600.00	100%	100%	Yes	20-04-2018	20-04-2018
90	Village Shahdad Khan Chandio	Jaffar Abad	Jaffar Abad	266	983,134.00	100%	100%	Yes	20-04-2018	20-04-2018
91	Village Gull Hassan Dashti Nr: Khan Pur Pull	Jaffar Abad	Jaffar Abad	266	808,710.00	100%	100%	Yes	05.04.2018	05.04.2018
92	Village Majid Khan Jammali (Hassan Deen Jamali Khan Pur Pull	Jaffar Abad	Jaffar Abad	266	766,573.00	100%	100%	Yes	20-04-2018	20-04-2018
93	Village Tok Ali Jamali	Jaffar Abad	Jaffar Abad	266	600,946.00	100%	100%	Yes	15.01.2018	15.01.2018
94	Village Takri Noor mohammad Mengal Nr: Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	1,021,168.00	80%	50%	Yes	31-03-2018	31-03-2018
95	Village Shah Mohammad Bangulzai U/C Khan Pur	Jaffar Abad	Jaffar Abad	266	1,020,577.00	80%	50%	Yes	31-03-2018	31-03-2018
96	Village Haji Noor Khan Bugti Nr: Qaidi Shakh	Jaffar Abad	Jaffar Abad	266	681,117.00	100%	100%	Yes	14.03.2018	14.03.2018
97	Village Syed Ghulam Abbas Shah Deh Bagooband	Jaffar Abad	Jaffar Abad	266	940,997.00	80%	50%	Yes	31-03-2018	31-03-2018
98	Village Mir Balach Khosa(Naseebullah Khosa	Sohbat Pur	Sohbat Pur	266	1,701,694.00	80%	50%	Yes	31-03-2018	31-03-2018

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
99	Village Mohammad Islam Jamali U/C Sobdrani	Jaffar Abad	Jaffar Abad	266	1,328,894.00	80%	50%	Yes	31-03-2018	31-03-2018
100	Street Advocate Rafique Ahmed Bugti Shaheed Murad Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	686,402.00	100%	100%	Yes	15.01.2018	15.01.2018
101	Village Jumma Khan Lanjwani U/C Sorha	Jaffar Abad	Jaffar Abad	266	1,530,949.00	80%	50%	Yes	31-03-2018	31-03-2018
102	Village Rojhan Jamali	Jaffar Abad	Jaffar Abad	266	839,005.00	100%	100%	Yes	15.01.2018	15.01.2018
103	Village Rojhan Jamali II	Jaffar Abad	Jaffar Abad	266	923,870.00	100%	100%	Yes	15.01.2018	15.01.2018
104	Village Mir Fareedullah Khan Jamali Ghareeb Abad	Jaffar Abad	Jaffar Abad	266	904,569.00	80%	50%	Yes	31-03-2018	31-03-2018
105	Village Fida Ali Marri U/C Peeral	Jaffar Abad	Jaffar Abad	266	686,993.00	100%	100%	Yes	14.03.2018	14.03.2018
106	Street Abdul Ghani S/O Mohammad Azeem D.A.Yar	Jaffar Abad	Jaffar Abad	266	581,500.00	100%	100%	Yes	14.03.2018	31-03-2018
107	Village Mohammad Sharif Subdrani Jamali U/C Sobdrani I	Jaffar Abad	Jaffar Abad	266	1,445,493.00	80%	50%	Yes	31-03-2018	31-03-2018
108	Village Mohammad Azeem Jattak Chak-8 C/O Ghulam Nabi Jattak	Jaffar Abad	Jaffar Abad	266	1,063,305.00	80%	50%	Yes	31-03-2018	31-03-2018
109	Village Peer Bakhsh Bugti U/C Sorha	Jaffar Abad	Jaffar Abad	266	850,847.00	80%	50%	Yes	31-03-2018	31-03-2018
110	Village Ahmed Khan Umrani U/C Khan Pur C/O Qurban Ali S/O Lutaf Ali	Jaffar Abad	Jaffar Abad	266	469,250.00	100%	100%	Yes	08.02.2018	08.02.2018
111	Village New Haji Abdul Majeed Umrani	Sohbat Pur	Sohbat Pur	266	936,303.00	80%	50%	Yes	31-03-2018	31-03-2018
112	Village Baggan Khan Jamali U/C Sohrah	Jaffar Abad	Jaffar Abad	266	554,115.00	100%	100%	Yes	08.02.2018	08.02.2018

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
113	Village Abdul Sattar Kolachi Balan Shakh U/C Chalgari C/O Abdul Shakoore Kolachi	Jaffar Abad	Jaffar Abad	266	893,575.00	100%	100%	Yes	2/3/2018	2/3/2018
114	Street Mohammad Zaman Bugti D.A.Yar	Jaffar Abad	Jaffar Abad	266	506,216.00	100%	100%	Yes	31-12-2017	31-12-2017
115	Village Sher Jaan Bugti on 11 KV Hafeez Abad	Jaffar Abad	Jaffar Abad	266	554,706.00	100%	100%	Yes	31-12-2017	31-12-2017
116	Village Shah Murad Hijwani Trimundhi Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	723,845.00	100%	100%	Yes	14.03.2018	14.03.2018
117	Village Master Nehal Khan Bugti Nr: Sikkandar Shakh	Jaffar Abad	Jaffar Abad	266	871,978.00	80%	50%	Yes	31-03-2018	31-03-2018
118	Village Haji Kareem Bangulzai D.M.Jamali	Naseer Abad	Naseer Abad	266	668,684.00	80%	50%	Yes	31-03-2018	31-03-2018
119	Village Ashghar Rind Nr: Rabi	Naseer Abad	Naseer Abad	266	506,216.00	100%	100%	Yes	31-12-2017	31-12-2017
120	Kaim Khan Pathan Pathan Colony D.A.Yar	Jaffar Abad	Jaffar Abad	266	506,216.00	100%	100%	Yes	31-12-2017	31-12-2017
121	Village Liaqat Magsi Mohabat Shakh	Jaffar Abad	Jaffar Abad	266	508,314.00	100%	100%	Yes	2/3/2017	2/3/2018
122	Village Zeshan Abad C/O M Ismail Chalgari Bala Shakh	Jaffar Abad	Jaffar Abad	266	553,524.00	100%	100%	Yes	14.03.2018	14.03.2018
123	Village Abdul Khaliq Jatak	Jaffar Abad	Jaffar Abad	266	384,385.00	100%	100%	Yes	14.03.2018	14.03.2018
124	Village Hazoor Bux Bugti Near Jhudheer Shakh Lai Dip	Jaffar Abad	Jaffar Abad	266	551,042.00	100%	100%	Yes	14.03.2018	14.03.2018
125	Village Essa Khan Khoso	Sohbat Pur	Sohbat Pur	266	551,042.00	100%	100%	Yes	31-12-2017	31-12-2017
126	Village Rahim Dad Sumalani	Naseerabad	Naseerabad	266	551,042.00	100%	100%	Yes	14.03.2018	14.03.2018
127	Village Abdullah Shah	Jaffar Abad	Jaffar Abad	266	541,091.00	100%	100%	Yes	31-12-2017	31-12-2017

Sr No.	Name of Scheme	Tehsil	District	NA / CONSTITUENCY	Approved Estimate	Financial Progress (Fund utilized) %	Physical Progress (%)	Material available	Planned Date of completion Schemes	Actual Date of Completion
128	Village Behram Khan Sumlani Near Tool Palaza Shai Chowki	Jaffar Abad	Jaffar Abad	266	593,770.00	100%	100%	Yes	14.03.2018	14.03.2018
129	Village Sanjar Khan Hijwani	Naseerabad	Naseerabad	266	426,522.00	100%	100%	Yes	14.03.2018	14.03.2018
130	Village Taib Khan Hijwani	Jaffar Abad	Jaffar Abad	266	600,946.00	100%	100%	Yes	31-12-2017	31-12-2017
131	Village Sikandar Sultan	Jaffar Abad	Jaffar Abad	266	583,819.00	100%	100%	Yes	31-12-2017	31-12-2017
132	Village Ghabi Khan Hijwani	Jaffar Abad	Jaffar Abad	266	857,314.00	100%	100%	Yes	31-12-2017	31-12-2017
133	Village Murad Palyani	Jaffar Abad	Jaffar Abad	266	681,117.00	100%	100%	Yes	9/3/2018	9/3/2018
134	Village Abdul Jabar Rahuja	Jaffar Abad	Jaffar Abad	266	1,021,759.00	80%	50%	Yes	31-03-2018	31-03-2018
135	Village Sikandar Rahuja	Jaffar Abad	Jaffar Abad	266	516,081.00	100%	100%	Yes	31-12-2017	31-12-2017
136	Village Mir Allah Bakhsh Rahuja	Jaffar Abad	Jaffar Abad	266	646,946.00	100%	100%	Yes	31-12-2017	31-12-2017
137	Village Arsla Khan Rind	Jaffar Abad	Jaffar Abad	266	856,414.00	100%	100%	Yes	31-12-2017	31-12-2017
138	Village Umeed Ali Jattak C/o Mula Muhammad Khan	Jaffar Abad	Jaffar Abad	266	799,514.00	100%	100%	Yes	31-12-2017	31-12-2017
TOTAL:					99,695,476.00					

No of Work Completed		
NA-261 Pishin,Ziarat, Qilla Saifullah	Dec-17	20
	Jan-18	30
	Feb-18	8
	Mar-18	15
	Apr-18	0
S. Total:-		73

No of Work Completed		
NA-266 Naseerabad, Jaffarabad & Sohbatpur	Dec-17	14
	Jan-18	4
	Feb-18	2
	Mar-18	17
	Apr-18	11
S. Total:-		48